

CONSTRUCTION ENTRANCE DETAIL

N.T.S.

Deep test pits and percolation tests results

14-19" Original topsoil
19-33" Orange brown friable sandy loam
33-72" Grey compact sandy loam
Mottling @ 33"

27-35" Orange brown friable sandy loam 35-60" Grey compact sandy loam Mottling @ 35"

Deep test pit #4
0-20" Fill
20-32" Topsoil
32-46" Orange brown friable sandy loam

Percolation test A 18" deep - Presoak 2hr.

46-72" Grey compact sandy loam

Percolation rate: 16min./inch

Stone pit / bury hole on end of hole towards deep test pit #1

30-40" Original topsoil 40-48" Grey mottled silty loam Mottling @ 40"

No water No ledge

No water

Deep test pit #3 0-17" Fill


17-27" Original topsoil

No ledge

No water No ledge

10 18" 20 19" 30 19.75" 40 20.375" 50 21.125"

60 21.75"



TO BE DETERMINED


CONSTRUCTION SEQUENCE

1. Start and Completion Dates: Start Date: Summer 2021 Completion Date: Summer 2022

2. Construction Sequence Obtain all permits.

- Notify "Call Before You Dig" for utility marking.

- Install sediment fence at the toe of all proposed fill slopes and as shown on the site plans.
- Demolish and remove existing dwelling.
 Remove and stockpile topsoil. Stockpile to be seeded with annual rye grass and mulched.
- Install anti-tracking pad at proposed driveway entrance.
 Install house foundation and associated items such as septic tank, well and driveway. - Install drainage
- Grade subgrade to provide adequate surface drainage.
- Place topsoil on all disturbed areas.
- Topsoil to be fertilized, seeded and mulched immediately. - Remove sedimentation controls when vegetation is established.



DESIGN CRITERIA		
NO. OF BEDROOMS	2	
PERCOLATION RATE	20.1-30 MIN./INCH	
LEACHING AREA REQ'D (S.F.)	565	
RESERVE AREA PROV. (S.F.)	778	

MLSS - MINIMUM LEACHING SYSTEM SPREAD		
DEPTH TO RESTRICTION	18" ORIG. SOIL	
GRADE	4.1-6%	
HYDRAULIC FACTOR	42	
FLOW FACTOR	1.0	
PERCOLATION FACTOR	1.5	
MLSS REQUIRED	63'	
MLSS PROVIDED	66'	

DESIGN FLOW LINES / ELEVATIONS				
	IN	OUT	DIRECTION	
HOUSE		193.0	TO TANK	
SEPTIC TANK	192.25	192.0 (MIN.)	TO DB 1	
DB 1	188.0±	187.8±	TO TRENCH	

LEGEND

PROPERTY LINE	
EDGE WATER	
FLAGGED WETLANDS	——— 5 ———
PAVED DRIVE	
GRAVEL DRIVE	
OVERHEAD WIRE	
EXISTING IRON PIN OR PIPE	0
UTILITY POLE WITH ANCHOR	05
WELL	(W)
TREES	£33
EXISTING CONTOUR	990
EXISTING SPOT ELEVATION	991.5
TREE LINE	\bigcirc
PROPOSED CONTOUR	990
FUTURE PROPOSED CONTOUR	990
EXISTING SPOT ELEVATION	991.5
PROPOSED SPOT ELEVATION	991+5
DEEP HOLE	□ 1
PERCOLATION TEST	◆ A
TREE LINE	\bigcirc
HAYBALE CHECK DAM	
SEDIMENT FENCE	

SITE PLAN & B100a RESERVE SEPTIC PLAN PREPARED FOR

DAVID T. ROGERS 18 DINGWELL DRIVE


LITCHFIELD, CONNECTICUT



143 BANTAM LAKE ROAD BANTAM, CONNECTICUT 06750

(860)567-8007 (860)567-8006 (fax)

Date: 03/08/21 Proj. No.: 20-3352-B100A(1) Sheet: 1/1 Scale: 1'=20' Drawn By: MS Map No.: 3352



EX. WELL

- LOT AREA: 0.68 ± ACRES - THE PURPOSE OF THIS PLAN IS TO SHOW A RESERVE SEPTIC AREA PER THE B100a SECTION OF THE TECHNICAL STANDARDS.

- BOUNDARY AND TOPOGRAPHIC INFORMATION BASED ON PROPERTY / TOPOGRAPHIC SURVEY PREPARED FOR DAVID T. ROGERS 18 DINGWELL DRIVE LITCHFIELD, CONNECTICUT DATED: 06/01/20 BY THIS OFFICE.

QUENTIŃ GREEN VOL. 361 / PG. 1083

AND SEDIMENT CONTROL.

N/F DAVID T. ROGERS VOL. 352 / PG. 392

EX. WELL

TO BE PUMPED. CRUSHED & BACKFILLED

PAVED